

Meeting Date: June 26, 2023 Meeting Time: 2:00-4:00p

Location: 1000 E. Port Marina Drive, Hood River, OR

Zoom Meeting

https://us06web.zoom.us/j/88490950292?pwd=c3RLaXZWMzFUR2JzOGtNZDFDMjk5UT09

Meeting ID: 884 9095 0292 Passcode: 396314

Members: Chair, Mike Fox (Commissioner), Port of Hood River; Vice Chair, Jake Anderson (Commissioner), Klickitat County; Catherine Kiewit (Mayor), City of Bingen; Marla Keethler (Mayor), City of White Salmon; Paul Blackburn (Mayor), City of Hood River; Arthur Babitz (Commissioner), Hood River County

Alternates: Kristi Chapman (Commissioner), Port of Hood River; Jennifer Euwer (Commission Chair), Hood River County; Joe Sullivan (Councilor), City of Bingen; Jason Hartmann (Councilor), City of White Salmon; David Sauter (Commissioner), Klickitat County; Jessica Metta (Councilor), City of Hood River.

Staff/Consultants: Kevin Greenwood (Executive Director), Port of Hood River; Genevieve Scholl (Deputy Executive Director), Port of Hood River; Michael Shannon (Project Manager – Bridge Replacement), HNTB.

1) Welcome

2) Approval of Minutes (2 Min)

• Bi-State Working Group Meeting Minutes 06/05/2023

3) Review Action Items (10 Min)

Priority	Description/ Expected Outcome	Assigned To	Date Assigned	Due Date	Resolution/ Current Status	Status
Med	Track progress of BO following ODOT's commitment to have a draft in Mid-October Primary Contacts: Dennis Reicht: ODOT Tom Loynes – NMFS Liaison and Cash Chesselet – ODOT Environmental Program Coordinator – NMFS Liaison	Mike Shannon	9/19/2022	10/17/2022 10/31/2022 11/14/2022 12/12/2023 01/23/2023 03/2/2023 03/21/2023 5/1/2023 5/15/2023 8/1/23	10/17/2022 Staff will follow up with ODOT next week on Draft Document 10/31/2022 – Dennis said that Tom and Cash met with QC and NMFS and that it was their priority to get most of the draft completed this week. 11/14/2022 – Dennis ODOT indicated continued delays due to staff working on Abernathy Bridge issues 12/12-2022 – Carol ODOT emailed that the draft is 2-3 weeks out due to workload delays associated with Abernathy Bridge and Training 1/9/2023 - ODOT has requested for the information related to Temporary Work Bridges and Barges to be updated an increase in our information can calculations based on recent events on similar projects.	In Progress



Meeting Date: June 26, 2023 Meeting Time: 2:00-4:00p

Location: 1000 E. Port Marina Drive, Hood River, OR

[]	Location. 1000 E. Poit Marina Di		
			The information is being
			coordinated with ODOT
			1/23/22 – The project team
			met with ODOT on 1/13/23
			to discuss modifications
			need to the BiOp. ODOT is
			meeting with FHWA on
			1/19/23 to get direction on
			how to proceed with
			modifications. Team is
			working on modifications to
			progress the work pending
			the information from FHWA
			2/6/23 BA information has
			been updated and provided
			back to ODOT. A meeting is
			scheduled for 2/7 with
			FHWA to determine next
			steps.
			3/2/23 - C Callahan FHWA
			provided comments on the
			BA/BO on 2/21 to ODOT for
			comment. C Snead
			requested final comments
			from ODOT by 2/28. No
			comments/responses have
			been provided by ODOT –
			WSP has been directed to
			address FHWA comments
			and resend information by
			3/22/23 – ODOT provided
			comments on 3/16,
			Response to comments will
			be provided to ODOT by
			3/24. No update from
			ODOT on when the BO will
			be complete, ODOT could
			not provide a status of their
			% complete. BSWG
			requested a status update
			from ODOT.
			4/3/23 – 3/28/23 Meeting
			with FHWA/NOAA
			established new contact
			with ODOT and
			communication protocols
			for the remainder of the
			time until a signed BO is
			received.
			5/1/23 – Final BA
			comments have been
			received and updates sent
			to FHWA/NOAA
			5/10/23 – Cindy Callahan
			email to NOAA on
			completion of the
			consultation of the BA
			6/21/23 email from ODOT
			ODOT is compiling sections
			of the BO and submitting
			large sections in early July
			to NMFS. The remaining
		1 1	to mino. The remaining



Meeting Date: June 26, 2023 Meeting Time: 2:00-4:00p

Location: 1000 E. Port Marina Drive, Hood River, OR

				sections will be submitted in late July.	
Track Progress of the Final BO	Mike Shannon	9/19/2022	9/1/2023	Anticipating completing the BO by Sept 1.	In Progress

4) Informational Items

'ime	Discussion Topic	Owner/Presenter
20 Min	 Hood River - White Salmon Bridge Authority (HRWSBA) The CFA identifies July 1, 2023 - Authority Formation Date Update on the county Nomination and Appointments Update on IGA with PORT Key early activities for the Authority Legal Services Liability Insurance Public Records Training 	Mike Shannon
10 Min	GR Update Washington Oregon • HB 5030 and SB 5506 DC • August Legislative Staff Tour	Mike Shannon
10 Min	Funding Finance & Tolling Tolling Pending Grant Submittals • MPDG (INFRA/Rural/Mega) • BIP • SS4A • DOL Labor Grant Grant Submittals • Raise Planning 2023 - \$3.6M submitted on 2/28/23 • CDS Appropriations Submittals Current Grant Funding • WA • ARPA (Oregon) • Build 20	Mike Shannon
5 Min	Treaty MOA's • Yakama • Nez Perce • Umatilla (CTUIR)	Mike Shannon



Meeting Date: June 26, 2023 Meeting Time: 2:00-4:00p

Location: 1000 E. Port Marina Drive, Hood River, OR

Warm Springs	
RBMC	Mike Shannon
 Amendment 4 – 3yr Work Plan Request for Proposal (RFP) Progressive Design Build (PDB) Key Stake Holder Coordination (ODOT, WSDOT, FHWA) Geotechnical Investigation Right of Way Permitting 	
NEPA/FEIS/ROD • Sec. 106 MOA • BiOp • Schedule	Mike Shannon
	RBMC • Amendment 4 – 3yr Work Plan • Request for Proposal (RFP) Progressive Design Build (PDB) • Key Stake Holder Coordination (ODOT, WSDOT, FHWA) • Geotechnical Investigation • Right of Way • Permitting NEPA/FEIS/ROD • Sec. 106 MOA • BiOp

5) Upcoming Actions (2 Min)

Description/ Expected Outcome	Anticipated Action Date
BiOp	September
Treaty Tribe MOA's	October

6) New Action Items

Priority	Description/ Expected Outcome	Assigned To	Due Date